

Rail	file	X	Bus	file	
	post	X		post	
	spl.		other		
S529-75					

8A

Service bulletin

TO: All Concerned, Rail

SUBJECT: Structure Work on Van Buren, At State, Inner and Outer Loop

EFFECTIVE: Sunday, October 19, 1975 - 0600 hours to approximately 1800 hours

WORK TO BE DONE

The Structure Group of the Maintenance Department will remove excess steel and station building at State and Van Buren, Inner and Outer Loop.

SPECIAL ROUTING

None required as there is no scheduled service on Sunday.

Work train and crane will leave 63rd Yard at 0500 hours and lay up at 63rd Yard when work is completed.

Power will be off on Inner Loop.

Charge to: J.O. #9753-02.

R. L. Tracy
Director, Service

J. R. Blair
Manager, Transportation

10-14-75